

# PacifiCorp's California Wildfire Mitigation Plan Update September 17, 2019 California Public Utilities Commission















## Agenda


- ➤ PacifiCorp's Objectives
- ➤ Identified Risk
- ➤ Plan Progress
- ➤ Challenges & Successes

# Key Objectives of PacifiCorp's Plan

- ➤ More resilient systems with lower likelihood of fault events
- ➤ Better response when faults occur, including equipment and personnel plans to minimize scope and duration of the fault event
- Situational awareness and operational readiness designed to mitigate impacts to the system
- ➤ Maintenance of the plan, assessment of its effectiveness and review of impacts on stakeholders

# /

#### PacifiCorp's California Service Territory



PacifiCorp provides
electricity to approximately

45,000 customers via

63 substations and

**2,520 miles** of

distribution lines and about **800 miles** of transmission lines across nearly

11,000 square miles


POWERING YOUR GREATNESS

#### PacifiCorp's WMP Progress

Weather stations installed (10) Extreme weather forecast method developed Develop method to share weather data collected with local weather and fire teams  Staff additions  Staff additions - Fire data scientist - Fire fire fisk tools; water trailers, pulaski, chain saw, showels, 10 gal extinguishers, retrofitting portions of fleet with fire shielding on undercarriage Fire prevention training swell as rectosing practices during fire risk periods, also General developments of			Completed	Underway
Extreme weather forecast method developed Develop method to share weather data collected with local weather and fire teams  Staff additions  Staff additions  Fire data scientist  Fire prevention training as well as reclosing practices during fire risk periods, also modified work hours during periods of elevated fire risk  Two enhanced transmission inspection using IRCorona completed; one pre-fire season, second during summer heavy loading conditions; one California  Season, second during summer heavy loading conditions; one California  Season, second during summer heavy loading conditions; one California  Season, second during summer heavy loading conditions; one California  Season, second during summer heavy loading conditions; one California  Season, second during summer heavy loading conditions; one California  Season, second during summer heavy loading conditions; one California  Season, second during summer heavy loading conditions; one California  Season, second during summer heavy loading conditions; one California  Season, second during summer heavy loading conditions; one California  Season, second during summer heavy loading conditions; one California  Season, second during summer heavy loading conditions; one California  Season, second during summer heavy loading conditions; one California  Season, second during summer heavy loading conditions; one California  Season, second during summer heavy loading conditions; one California  Season, second during summer heavy loading conditions; one California  Season, second during summer heavy loading conditions; one California  Season, second during season, as transmission in developed to season at the season of the				
Staff additions  Line patrol  Fire fire fix tools: water trailers, pulaski, chain saw, showels, 10 gal extinguishers, retrofitting portions of fleet with fire shielding on undercarriage  Fire prevention training as well as reclosing practices during fire risk periods, also omitfied work hours during periods of elevated fire risk  Two enhanced transmission inspection using IR/corona completed; one pre-fire season, second during summer heavy loading conditions; one California condition found and corrected as of week of August 12, 2019  Begin additional detail device inspections, including downloading operational data engage assent, as expected interier developed  Hstorically butt clad and treat with fire proofing spray in targeted Tier 3 areas  Detailed relay/recloser replacement plan and key delivery dates (largely completed fall/winter 2019 & spring/summer 2020)  Standard for non-expulsion fusing installation developed & being used on all new construction  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Develop criteria for targeting higher risk tree removal during vegetation cycle work  Conduct pre-fire season patrol evaluating for proper vegetation and conductor delearances  Fuel removal completed in limited areas  Began implementation of annual vegetation inspection for off-cycle facilities within IHFTD  Leveraging asset health framework which includes HFTD, in addition to variety of other factors, to prioritize asset replacement  Piloting technologies including RF, LiDAR, drones and (in Oregon) use of the pre-fire season and (in Oregon) use of the pre-fire season and (in Oregon) use of the pre-fire season and (in Oregon) use of the pre-	Sit'I Aware	9	· /	Lightning data in linal stages of procurement
Line patrol Fire risk tools; water trailers, pulaski, chain saw, shovels, 10 gal extinguishers, retrofitting portions of fleet with fire shielding on undercarriage Fire prevention training as well as reclosing practices during fire risk periods, also modified work hours during periods of elevated fire risk Two enhanced transmission inspection using IR/corona completed; one pre-fire season, second during summer heavy loading conditions; one California Begin additional detail device inspections, including downloading operational data Pole replacement prioritization criteria developed Historically but clad and treat with fire proofing spray in targeted Tier 3 areas  Detailed relay/recloser replacement plan and key delivery dates (largely completed fall/winter 2019 & spring/summer 2020)  Standard for composite and steel poles in place and able to be utilized as dictated by prioritization process  Standard for non-expulsion fusing installation developed & being used on all new construction  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Develop riteria for targeting higher risk tree removal during vegetation cycle work  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Develop criteria for targeting higher risk tree removal during vegetation cycle work  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Develop criteria for targeting higher risk tree removal during vegetation cycle work  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Develop criteria for targeting higher risk tree removal during vegetation cycle work  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Develop criteria for targeting higher risk tree removal during vegetation cycle work  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Develop criteria for targeting higher risk tree		Awa		Developing method to share weather analysis with scientific community
Two enhanced transmission inspection using IR/corona completed; one pre-fire season, second during summer heavy loading conditions; one California condition found and corrected as of week of August 12, 2019  Begin additional detail device inspections, including downloading operational data Enhance outage-initiated inspection within Tier 3  Pole replacement prioritization criteria developed Historically butt clad and treat with fire proofing spray in targeted Tier 3 areas of next fire season  Detailed relay/recloser replacement plan and key delivery dates (largely completed fall/winter 2019 & spring/summer 2020)  Standard for composite and steel poles in place and able to be utilized as dictated by prioritization process  Standard for non-expulsion fusing installation developed & being used on all new construction  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (for targeting higher risk tree removal during vegetation cycle work  Tier 2 clearance deadline (for targeting higher risk tree removal during vegetation cycle work  Tier 2 clearance deadline (for targeting higher risk tree removal during vegetation cycle work  Tier 2 clearance deadline (for targeting higher risk tree removal during vegetation cycle work  Tier 2 clearance deadline (for targeting higher risk tree removal during vegetation cycle work  Tier 2 clearance deadline (for targeting higher risk tree removal during vegetation cycle work  Tier 2 clearance deadline (for targeting higher risk tree removal during vegetation cycle work  Tier 2 clearance deadline (for targeting higher risk tree removal during vegetation cycle work  Tier 2 clearance deadline (for targeting higher risk tree removal during vegetation cycle work  Tier 2 clearance deadline (for targeting higher risk tree removal during			Staff additions	Staff additions
Two enhanced transmission inspection using IR/corona completed; one pre-fire season, second during summer heavy loading conditions; one California condition found and corrected as of week of August 12, 2019  Begin additional detail device inspections, including downloading operational data Enhance outage-initiated inspection within Tier 3  Pole replacement prioritization criteria developed Historically butt clad and treat with fire proofing spray in targeted Tier 3 areas of next fire season  Detailed relay/recloser replacement plan and key delivery dates (largely completed fall/winter 2019 & spring/summer 2020)  Standard for composite and steel poles in place and able to be utilized as dictated by prioritization process  Standard for non-expulsion fusing installation developed & being used on all new construction  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (for targeting higher risk tree removal during vegetation cycle work  Tier 2 clearance deadline (for targeting higher risk tree removal during vegetation cycle work  Tier 2 clearance deadline (for targeting higher risk tree removal during vegetation cycle work  Tier 2 clearance deadline (for targeting higher risk tree removal during vegetation cycle work  Tier 2 clearance deadline (for targeting higher risk tree removal during vegetation cycle work  Tier 2 clearance deadline (for targeting higher risk tree removal during vegetation cycle work  Tier 2 clearance deadline (for targeting higher risk tree removal during vegetation cycle work  Tier 2 clearance deadline (for targeting higher risk tree removal during vegetation cycle work  Tier 2 clearance deadline (for targeting higher risk tree removal during vegetation cycle work  Tier 2 clearance deadline (for targeting higher risk tree removal during	рu	es	-Line patrol	-Fire data scientist
Two enhanced transmission inspection using IR/corona completed; one pre-fire season, second during summer heavy loading conditions; one California condition found and corrected as of week of August 12, 2019  Begin additional detail device inspections, including downloading operational data in Pole replacement prioritization criteria developed Historically butt clad and treat with fire proofing spray in targeted Tier 3 areas of next fire season  Detailed relay/recloser replacement plan and key delivery dates (largely completed fall/winter 2019 & spring/summer 2020)  Standard for composite and steel poles in place and able to be utilized as dictated by prioritization process  Standard for non-expulsion fusing installation developed & being used on all new construction  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (for non-expulsion function for proper vegetation and conductor clearances  Fuel removal completed in limited areas  Fuel removal completed in limited areas  Began implementation of additional risk tree removal in HFTD  Leveraging asset health framework which includes HFTD, in addition to variety of other factors, to prioritize asset replacement  Piloting technologies including RF, LIDAR, drones and (in Oregon) use of the proper vegetation or proper	eratii	actic		-Risk data scientist
Season, second during summer heavy loading conditions; one California inspection and vegetation programs inspection and vegetation programs condition found and corrected as of week of August 12, 2019  Begin additional detail device inspections, including downloading operational data in Enhance outage-initiated inspection within Tier 3  LiDAR pilot for strength modeling underway  10.8 miles of aerial cable is in design and will be constructed in advance of next fire season  Detailed relay/recloser replacement plan and key delivery dates (largely completed fall/winter 2019 & spring/summer 2020)  Standard for composite and steel poles in place and able to be utilized as dictated by prioritization process  Standard for non-expulsion fusing installation developed & being used on all new construction  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Develop criteria for targeting higher risk tree removal during vegetation cycle work  Develop criteria for targeting higher risk tree removal during vegetation cycle work  Piloting technologies including RF, LiDAR, drones and (in Oregon) use of the piloting technologies including RF, LiDAR, drones and (in Oregon) use of the piloting technologies including RF, LiDAR, drones and (in Oregon) use of the piloting technologies including RF, LiDAR, drones and (in Oregon) use of the piloting technologies including RF, LiDAR, drones and (in Oregon) use of the piloting technologies including RF, LiDAR, drones and (in Oregon) use of the piloting technologies including RF, LiDAR, drones and (in Oregon) use of the piloting technologies including RF, LiDAR, drones and (in Oregon) use of the piloting technologies including RF, LiDAR, drones and (in Oregon) use of the piloting technologi		Pra		Developing probabilistic fuse coordination software
Pole replacement prioritization criteria developed Hstorically butt clad and treat with fire proofing spray in targeted Tier 3 areas  Detailed relay/recloser replacement plan and key delivery dates (largely completed fall/winter 2019 & spring/summer 2020)  Standard for composite and steel poles in place and able to be utilized as dictated by prioritization process  Standard for non-expulsion fusing installation developed & being used on all new construction  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Develop criteria for targeting higher risk tree removal during vegetation cycle work  Develop criteria for targeting higher risk tree removal during vegetation cycle work  Piloting technologies including RF, LiDAR, drones and (in Oregon) use of the removal proof in additional risk dree removal in Dadition to a variety of other factors, to prioritize asset replacement			season, second during summer heavy loading conditions; one California	
Pole replacement prioritization criteria developed Hstorically butt clad and treat with fire proofing spray in targeted Tier 3 areas  10.8 miles of aerial cable is in design and will be constructed in advance of next fire season  Detailed relay/recloser replacement plan and key delivery dates (largely completed fall/winter 2019 & spring/summer 2020)  Standard for composite and steel poles in place and able to be utilized as dictated by prioritization process  Standard for non-expulsion fusing installation developed & being used on all new construction  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline in limited areas  Fuel removal completed in limited areas  Fuel removal completed in limited areas  Began implementation of annual vegetation inspection for off-cycle facilities within HFTD  Develop criteria for targeting higher risk tree removal during vegetation cycle work  Piloting technologies including RF, LiDAR, drones and (in Oregon) use of the factors, to prioritize asset replacement  Piloting technologies including RF, LiDAR, drones and (in Oregon) use of the factors, to prioritize asset replacement	Ins			Enhance outage-initiated inspection within Tier 3
Hstorically butt clad and treat with fire proofing spray in targeted Tier 3 areas    10.8 miles of aerial cable is in design and will be constructed in advance of next fire season   Detailed relay/recloser replacement plan and key delivery dates (largely completed fall/winter 2019 & spring/summer 2020)   Standard for composite and steel poles in place and able to be utilized as dictated by prioritization process   Standard for non-expulsion fusing installation developed & being used on all new construction   13 transmission line relays on 8 transmission lines designed; construction starting next month				
Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Conduct pre-fire season patrol evaluating for proper vegetation and conductor clearances  Fuel removal completed in limited areas  Began implementation of annual vegetation inspection for off-cycle facilities within HFTD  Develop criteria for targeting higher risk tree removal during vegetation cycle work  Began implementation of additional risk tree removal in HFTD  Leveraging asset health framework which includes HFTD, in addition to a variety of other factors, to prioritize asset replacement  Piloting technologies including RF, LiDAR, drones and (in Oregon) use of the post of the post of the prioritize asset replacement	D			10.8 miles of aerial cable is in design and will be constructed in advance of next fire season
Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Conduct pre-fire season patrol evaluating for proper vegetation and conductor clearances  Fuel removal completed in limited areas  Began implementation of annual vegetation inspection for off-cycle facilities within HFTD  Develop criteria for targeting higher risk tree removal during vegetation cycle work  Began implementation of additional risk tree removal in HFTD  Leveraging asset health framework which includes HFTD, in addition to a variety of other factors, to prioritize asset replacement  Piloting technologies including RF, LiDAR, drones and (in Oregon) use of the post of the post of the prioritize asset replacement	lenin		completed fall/winter 2019 & spring/summer 2020)	25 modern reclosers with alternate settings being installed beginning this month
Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Conduct pre-fire season patrol evaluating for proper vegetation and conductor clearances  Fuel removal completed in limited areas  Began implementation of annual vegetation inspection for off-cycle facilities within HFTD  Develop criteria for targeting higher risk tree removal during vegetation cycle work  Began implementation of additional risk tree removal in HFTD  Leveraging asset health framework which includes HFTD, in addition to a variety of other factors, to prioritize asset replacement  Piloting technologies including RF, LiDAR, drones and (in Oregon) use of the post of the post of the prioritize asset replacement	Harc		dictated by prioritization process	10 modern substation relays designed; construction beginning next month
Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Tier 2 clearance deadline (6/30/2019) met (Tier 3 completed 9/1/2018)  Conduct pre-fire season patrol evaluating for proper vegetation and conductor clearances  Fuel removal completed in limited areas  Began implementation of annual vegetation inspection for off-cycle facilities within HFTD  Develop criteria for targeting higher risk tree removal during vegetation cycle work  Began implementation of additional risk tree removal in HFTD  Leveraging asset health framework which includes HFTD, in addition to a variety of other factors, to prioritize asset replacement  Piloting technologies including RF, LiDAR, drones and (in Oregon) use of the post of the post of the prioritize asset replacement	sset		· · · · · · · · · · · · · · · · · · ·	construction starting next month
Vegetation cycle work  Conduct pre-fire season patrol evaluating for proper vegetation and conductor clearances  Fuel removal completed in limited areas  Began implementation of annual vegetation inspection for off-cycle facilities within HFTD  Develop criteria for targeting higher risk tree removal during vegetation cycle work  Began implementation of additional risk tree removal in HFTD  Leveraging asset health framework which includes HFTD, in addition to variety of other factors, to prioritize asset replacement  Piloting technologies including RF, LiDAR, drones and (in Oregon) use of the properties of the propert	A			combinations have been developed for use during pole replacements and
Develop criteria for targeting higher risk tree removal during vegetation cycle work  Began implementation of additional risk tree removal in HFTD  Leveraging asset health framework which includes HFTD, in addition to a variety of other factors, to prioritize asset replacement  Piloting technologies including RF, LiDAR, drones and (in Oregon) use of	±			
Develop criteria for targeting higher risk tree removal during vegetation cycle work  Began implementation of additional risk tree removal in HFTD  Leveraging asset health framework which includes HFTD, in addition to a variety of other factors, to prioritize asset replacement  Piloting technologies including RF, LiDAR, drones and (in Oregon) use of		0	clearances	
Leveraging asset health framework which includes HFTD, in addition to a variety of other factors, to prioritize asset replacement  Piloting technologies including RF, LiDAR, drones and (in Oregon) use of the prioritize asset replacement.			·	facilities within HFTD
variety of other factors, to prioritize asset replacement  Piloting technologies including RF, LiDAR, drones and (in Oregon) use of			Develop criteria for targeting higher risk tree removal during vegetation cycle work	
Piloting technologies including RF, LiDAR, drones and (in Oregon) use of HD cameras in collaboration with response personnel				
				Piloting technologies including RF, LiDAR, drones and (in Oregon) use of HD cameras in collaboration with response personnel

#### Situational Awareness: Weather

Temperature





			Wind	Wind	Wind	Max	Min
Wednesday	KBDI	FFW16	Spd	Gust	Dir	Temp	RH
Happy Camp	750	11	5	12	W-NW	79	18%
Weed	644	18	9	18	NW-SW	74	21%
Mt. Shasta	681	15	9	18	W-NW	73	23%
Dunsmuir	718	12	5	12	SW	77	20%
Snowbrush	637	10	5	12	W-NW	68	25%

7 Day	Нарру	Camp	W	eed	Mt. Shasta					
	KBDI	FFWI6	KBDI	KBDI FFW16		FFWI6				
TODAY	749	10	642	15	679	15				
Tuesday	750	9	644	16	681	15				
Wednesday	750	11	644	15	681	15				
Thursday	751	11		646						
Friday	752	11		647						
Saturday	753	15	648							
Sunday	754	13	647							
	•	•		AVG	KBDI					

#### PacifiCorp Weather Station Network Daily Meteorological Summary Sunday, September 8, 2019

RH | Dew Pt | Fire Indices |

		remperature				um	1311	III DOWLE THE INGIOCO				i dela			
i	Max	Time	Min	Time	Today	Seasonal	Min	Avg	6HrMax		Avg	Gust	Gust	Max	Avg
	٥F	OCCUP	٩F	occur	in	in	%	٥F	FFWI	KBDI	mph	mph	Dir	Temp	Moisture
Dunsmuir	76.3	15:01	55.3	06:47	0.00	0.00	30	44.8	4	750	1.8	17.8	N	102.1	6.8
Lake Siskiyou	73.0	15:36	51.1	07:10	0.00	0.00	35	44.2	3	649	1.5	13.7	w	-	-
Snowbrush	67.7	15:36	43.0	07:18	0.00	0.00	33	41.4	4	633	1.9	14.4	wsw	94.4	8.6
Pollard Flat															- 1
North Mt Shasta C	ity 70.4	15:12	51.0	07:00	0.00	0.01	35	42.5	8	679	7.0	24.0	NW	-	-
SW Weed	72.7	15:26	46.3	00:55	0.00	0.05	34	43.7	3	641	1.5	10.9	NW	105.8	6.1
West Weed	71.0	17:06	49.2	00:58	0.00	0.16	33	44.8	3	641	1.0	8.8	N	-	-
North Weed	72.5	16:09	50.3	00:54	0.00	0.07	31	43.2	14	641	4.5	18.0	N	-	-
Seiad	78.8	15:18		01:02	0.00	0.00	30	49.5	3	749	0.9	11.1	s	103.5	6.7
Happy Camp	78.1	14:55	56.2	01:01	0.00	0.01	29	49.4	12	749	3.7	19.5	SW	-	-


Fuels

#### Inspect & Maintain: IR/Corona on Transmission Lines

Completed two infrared/corona aerial inspections on transmission lines


• One hot spot detected at a jumper sleeve connection with broken pole top on adjacent

H structure; corrected week of August 12, 2019



#### Community/Public Safety Partner Outreach

- Held public meetings with emergency response and customer groups to review WMP and its various elements; targeted up-to-date contact information and soliciting input
- Developed wildfire webpage at <a href="https://www.pacificpower.net/outages-safety/wildfire-safety.html">https://www.pacificpower.net/outages-safety/wildfire-safety.html</a>
- Posted updates to regulators, resources for customers, coordinated websites with public safety partners, sharing weather information broadly



## Successes and Challenges

#### **≻**Successes

- Substantial planning, engineering and construction has begun and has provided benefits during this fire season and is expected to provide benefits in the future
- Field teams continue to strengthen in their operational responses to wildfire mitigation

#### **≻**Challenges

- Resources are heavily leveraged
  - Supply chains for resources and materials have tightened, resulting in constraints and impacting the cost of WMP implementation
  - ➤Internal teams, engineering and construction resources and materials are being maximized
  - ➤ Other organizations are challenged by our timeframes

### Summary

- ➤ PacifiCorp appreciates the focus and guidance provided by legislators, regulators and other policy setters to address this important issue
- ➤ PacifiCorp recognizes it's at the beginning of a long journey but believes substantial progress has already been achieved
- ➤ PacifiCorp believes efforts it and others have made to make wildfire mitigation a top priority are making a difference for the better